1st and Final bill

ame of work: Development of parks and providing childrens playing equipments judicial layout d GKVK layout in ward no -04.

ork Order No: BBMP / EE/ YNK.D / E-PMT-08 /W.O / 0010 /2021-22 dt: 17-04-2021.

DB NUMBER: 004-21-000030

stimate Cost: 150.00 lakhs.

s No: EE/ YNK.D/ AS / /2020-21 dt :

s No:CE / YNK.Z/ TS / /2020-21 dt :

ame of Contractor :Sri Gopireddy s/o Muni reddy.

PRE - MEASUREMENTS

il o	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
I	KSRRB 200-8. Clearing and grubbing road land including uprooting rank vegetation, grass, brush, shrubs, saplings and trees of girth upto 300mm, by manual means, in area of light jungle, removal of stumps, disposal of unserviceable materials, stacking of serviceable materials labour charges complete as per specifications. MORTH / Chapter 2 (P.No.138, I.No.18.11 of PW, P&IWTD SR 2018-19)	Sqm							
	inside the park (Mahathma Gandhi park GKVK layout)		1	91.00	(18.7+8.5)/2		1237.60		
	1/2 x 41 x 8.5 = 174.25						174.25		
			2	95.00	3.20		608.00		
	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 (P.No.143, No 19.1 of PW, P&IWTD SR 2018-19)	Cum					2019.85		
	Gym Equipment area (Mahatma Gandhi park GKVK layout)								
	athway		1	18.70	9.10	0.45	76.58		
	lay Equipment area		1	15.80	5.80	0.45	41.24		
			1	30.00	(15.2+8.5)/2	0.45	159.98		
	2 x 41 x 8.5 x0.45=78.41		1	4.00	(9.0+8.5)/2	0.45	15.75		
	ark edge						78.41		
			1	25.00	1.00	0.30	7.50		

Ramasanjeeval 20/04/2021

Ramasanjeeval G Gopireddy 23/04/2021

SHAIVA CONSTRUCTION AND CONSULTANCY

Description of item	Unit	No	L	B	D	Qty	Rate	Amount
						379.45		
KSRRB M400-19: Construction of Median and island above road level with approved material deposited from borrowpits, spread, sloped and compacted as per Clause 400 7 complete as per specifications. MORTH Specification No.407 (P.No155 of I No 20 20 in PW,P&IWTD SR 2018-19)	Cum							
Play Equipment area		1	30.00	(15.2+9.0)/2	0.30	108.90		
		1	4.00	(9.0+8.5)/2	0.30	10.50		
1/2 x 41 x 8.5 x0.30=52.27						52.27		
		1	18.70	9.10	0.25	42.54		
		1	16.00	5.80	0.20	18.56		
						0.00		
						232.77		
KSRRB M400-17: Providing, laying, spreading and compacting graded stones aggregate to Wet Mix Macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mix method of tipper to site,Laying in uniform layers with paver in subbase/base course on the well prepared surface and compacting with vibratory rollers to achive the desired density complete as per MORTH specification No. 406 etc with all lead and lifts and as per directions of the Engineer-in-charge(Page No:155 Item No: 20.18, of KPWD SR Bangalore Circle 2018-19)	Cum							
Gym Equipment area (Mahatma Gandhi park GKVK layout)								
pathway		1	18.70	9.10	0.15	25.53		
		1	16.00	5.80	0.15	13.92		
		1	23.00	2.60	0.15	8.97		
		1	30.00	2.70	0.15	12.15		
		1	30.00	2.70	0.15	12.15		
		1	22.00	2.70	0.15	8.91		
		1	30.00	2.45	0.15	11.03		
		1	11.00	2.45	0.15	4.04		
		1	30.00	2.60	0.15	11.70		
		1	21.00	2.60	0.15	8.19		
						116.58		

Ramasanjeevaiah Officer
28/04/2021

Description of item	Unit	No	L	B	D	Qty	Rate	Amount
KSRRB M2100-10 Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. MORTH Specification No. 2100 (P No 222, I.No.27.18 of PW,P&IWTD S.R 2018-19)	Cum							
Gym Equipment area (Mahatma Gandhi park GKVK layout)								
Gym Equipment		1	18.70	9.10	0.15	25.53		
Play Equipment		17	0.60	0.60	0.15	0.92		
pathway		20	0.60	0.60	0.15	1.08		
for kerb bottom		1	16.00	5.80	0.15	13.92		
		1	17.00	0.20	0.10	0.34		
		1	15.20	0.20	0.10	0.30		
		1	30.00	0.20	0.10	0.60		
		1	4.30	0.20	0.10	0.09		
		1	30.00	0.20	0.10	0.60		
		1	4.00	0.20	0.10	0.08		
for bench flatform		1	8.50	0.20	0.10	0.17		
		5	1.90	1.50	0.10	1.43		
						45.05		
KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, ncluding cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.12, I.No. 4.6 of PW, P&IWTD SR2016-17)	Cum							
Gym Equipment area (Mahatma Gandhi park GKVK layout)								
Gym Equipment		1	18.70	9.10	0.05	8.51		
Play Equipment		17	0.60	0.60	0.60	3.67		
coping		20	0.60	0.60	0.60	4.32		
		2	10.00	0.50	0.10	1.00		

Ramasanjeevaiah 7/05/2021

Ramasanjeevaiah Gopinath 13/05/2021

Description of item	Unit	No	L	B	D	Qty	Rate	Amount
KSRB 2.8 : Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift complete as per specifications. specification. No. KBS Page No. 7 / Item No. 2.15 of PWD SR 2018-19	Cum							
(3.14x1.0)/4 = 0.785		16	0.785	0.45		5.65		
		15	0.785	0.45		5.30		
						10.95		
0734 - Providing Aggregate 53 mm nominal size (P.I / I. 24) PWD SR 2018-19	Cum							
(3.14x1.0)/4 = 0.785		16	0.785	1.00		12.56		
		15	0.785	1.00		11.78		
road edge		2	30.00	2.00	0.20	24.00		
		2	30.00	2.00	0.20	24.00		
		2	30.00	2.00	0.20	24.00		
		2	30.00	2.00	0.20	24.00		
		2	30.000	2.20	0.20	26.40		
						146.74		
0750 - Providing Aggregate 40 mm nominal size (P.II / I. 25) PWD SR 2018-19	Cum							
(3.14x1.0)/4 = 0.785		16	0.785	0.45		5.65		
		15	0.785	0.45		5.30		
						10.95		
0749 - Providing Aggregate 20 mm nominal size (P.II / I. 28) PWD SR 2018-19	Cum							
(3.14x1.0)/4 = 0.785		16	0.785	0.45		5.65		
		15	0.785	0.45		5.30		
						10.95		
0334 - Providing sand / Artifical Sand / Manufactured sand (P.II / I. 49) PWD SR 2018-19	Cum							
(3.14x1.0)/4 = 0.785		16	0.785	0.30		3.77		
		15	0.785	0.30		3.53		
						7.30		

Cafe 2/5

ಸಹಾಯಕ ಆಯುಕ್ತರ ಕಾರ್ಯಾಲಯ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಜಿ.ಬಿ.ಎ.ಎ. ಬೆಂಗಳೂರು-106

Ramasanjeevaiah. G
20/05/2021

SHRIYA CONSTRUCTION AND CONSULTANCY

1st and Final bill

Name of work: Development of parks and providing childrens playing equipments judicial layout and GKVK layout in ward no -04.

Work Order No: BBMP / EE/ YNK.D / E-PMT-08 /W.O / 0010 /2021-22 dt: 17-04-2021.

JOB NUMBER: 004-21-000030

Estimate Cost: 150.00 lakhs.

As No: EE/ YNK.D/ AS / /2020-21 dt : .

Ts No : CE / YNK.Z/ TS / /2020-21 dt :

Name of Contractor :Sri Gopireddy s/o Muni reddy.

MEASUREMENTS

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
1	KSRRB 200-8. Clearing and grubbing road land including uprooting rank vegetation, grass, brush, shrubs, saplings and trees of girth upto 300mm, by manual means, in area of light jungle, removal of stumps, disposal of unserviceable materials, stacking of serviceable materials labour charges complete as per specifications. MORTH / Chapter 2 (P.No.138, I No.18.11 of PW, P&IWTD SR 2018-19)	Sqm							
	Premeasument Recorded vide excel sheet page no 1								
							2019.85		
							2019.85	11.12	22461.00
2	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 (P.No.143, I No.19.1 of PW, P&IWTD SR 2018-19)	Cum							
	Premeasument Recorded vide excel sheet page no 1								
							379.45		
							379.45	222.27	84340.00

Ramasanjeevaiah.

G Gopireddy

SHRIYA CONSTRUCTION AND CONSULTANCY

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
5	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. MORTH Specification No. 2100 (P.No.222, I.No.27.18 of PW,P&IWTD S.R 2018-19)	Cum							
	Premeasument Recorded vide excel sheet page no 3								
4	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, ncluding cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2 (P.No.12, I.No. 4.6 of PW, P&IWTD SR2016-17)	Cum					45.05	5690.28	256347.00
	Premeasument Recorded vide excel sheet page no 3								
6	KSRRB M400-19 Construction of Median and island above road level with approved material deposited from borrowpits, spread, sloped and compacted as per Clause 400.7 complete as per specifications. MORTH Specification No.407 (P.No155 of I.No.20.20 in PW,P&IWTD SR 2018-19)	Cum					17.50 17.50	6167.16	107928.00
	Premeasument Recorded vide excel sheet page no 2								

SHRIYA CONSTRUCTION

Ramasanjeevaiah

G.Bhat

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬೆಂಗಳೂರು-106

	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
0	KSRB 14.6-1 Providing & laying heavy duty cobble stones 60mm thick interlock pavers,using cement & course sand for manufacture of blocks of approved size ,shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (Avg thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specifications. Specification No. KBS (P.No 103 of I.No.14.6 in PW,P&IWTD SR 2018-19)	Sqm							
	Mahatma Gandhi park (inside park area) pathway		1	17.00	5.80		98.60		
			1	30.00	2.60		78.00		
			1	30.00	2.60		78.00		
			1	27.10	2.60		70.46		
			1	30.00	2.45		73.50		
			1	10.60	2.45		25.97		
			1	30.00	2.60		78.00		
			1	30.00	2.60		78.00		
			1	17.00	2.60		44.20		
			1	7.60	2.60		19.76		
			1	7.30	2.60		18.98		
			1	30.00	2.00		60.00		
			1	28.00	2.00		56.00		
							779	1171.43	913095
1	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete. (P.No 27 of I.No.5.30 in PW,P&IWTD SR 2018-19)	Nos							
	at Gym Equipment area		38				38		
	Play Equipment area		33				33		

Ramasanjeevaiah.
24/05/2021

SHRIYA CONSTRUCTION CONSULTANCY

	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
			76				76		
			76				76		
			19				19		
			182				182		
			182				182		
			130				130		
							736	453.89	334063
2	KSRRB 800-1 Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 (Page No.180 Item no.24.1 of KPWD S.R Bangalore Circle 2018-2019)	Sqm							
	at Gym Equipment area		1	17.00		0.40	6.80		
	playing equipment area		1	15.20		0.40	6.08		
			1	30.00		0.40	12.00		
			1	4.30		0.40	1.72		
			1	30.00		0.40	12.00		
			1	4.00		0.40	1.60		
			1	8.50		0.40	3.40		
			1	30.00		0.40	12.00		
			1	30.00		0.40	12.00		
			1	22.00		0.40	8.80		
			1	30.00		0.40	12.00		
			1	30.00		0.40	12.00		
			1	19.40		0.40	7.76		
			1	30.00		0.40	12.00		
			1	30.00		0.40	12.00		
			1	17.50		0.40	7.00		
			1	30.00		0.40	12.00		
			1	30.00		0.40	12.00		
			1	25.00		0.40	10.00		
			1	30.00		0.40	12.00		
			1	10.00		0.40	4.00		
			1	30.00		0.40	12.00		
			1	5.00		0.40	2.00		
			1	23.00		0.40	9.20		
			1	18.00		0.40	7.20		
			2	7.60		0.40	6.08		
			2	7.30		0.40	5.84		
			1	16.00		0.40	6.40		
			1	25.30		0.40	10.12		
			1	30.00		0.40	12.00		
			1	28.00		0.40	11.20		
			1	30.00		0.40	12.00		
			1	30.00		0.40	12.00		
			1	18.00		0.40	7.20		
							302.40	89.00	26914

Ramasanjeevaiah
28/05/2021

Ramasanjeevaiah
26/05/2021

CRFC
23/5/21

	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1:2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 cms. Including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishing the welded joints with all lead lifts and as per the directions of the Engineerin - charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete) (P.No 266 of I.No.37.2 in PW,P&IWTD SR 2018-19)	M							
	Providing Chain Link Fencing to Mahathma Gandhi Park		36	1.80			68		
			38	1.80			68		
							137	955.61	130727
5	Providing and fixing M.S Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of shop paint. (P.No.266 I.No.37.4 of PW,P&IWTD SR of 2018-19)	M							
	Providing Chain Link Fencing to Mahathma Gandhi Park		2x2	30.00			120		
			2x2	30.00			120		
			2x2	30.00			120		
			2	26.00			52		
			2	19.00			76		
			2	30.00			60		
			2	4.00			8		
							556	453.89	252363

C&FC

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜಿ.ಬಿ.ಎ.ಪಿ. ಬೆಂಗಳೂರು-106

Rameshanjeevaiah

Gopiredy

SHRIYA CONSTRUCTION CONSULTANCY

	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint (P.No 266 of I No.37.3 in PW.P&IWTD SR 2018-19)	Sqm							
	Providing Chain Link Fencing to Mahathma Gandhi Park (front side)		1	30.00		1.50	45		
			1	30.00		1.50	45		
			1	30.00		1.50	45		
	back side		1	30.00		1.50	45		
			1	30.00		1.50	45		
			1	30.00		1.50	45		
			1	30.00		1.50	45		
			1	26.00		1.50	39		
	sides		1	18.70		1.50	28		
			1	30.00		1.50	45		
			1	4.00		1.50	6		
	front		1	19.00		1.50	29		
			1	30.00		1.50	45		
			1	16.00		1.50	24		
							486	795.42	386216

Ramaranjeeval.

G Objivday

SHRIYA CONSTRUCTION AND CONSULTANCY

	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	Fabricating, providing and erecting in position Hot dip galvanized Gate. Using 72 x 72 x 4.8mm Sq. G I Pipe Frame with top pipe bending in heavy duty hydraulic press with sand packing and hot bending to form double arch as per drawing profile, 20mm hot dip galvanized sq. rod for verticals at 150mm c/c, as shown in the drawing including providing hot do galvanized forged ornamental design in between rods and heads at top, middle and bottom. Intermediate supports of 75x12mm and 50X6mm arch bent to hot dip galvanized flats. the work is inclusive of throughing GI, flat GI Sqm. rods, placing, welding all the joints including grinding, finishing metal patty, painting two coats enamel painting. The rate is inclusive of all materials Like G I Sq. GI Pipe, GI Forged designs etc., heavy duty hinges are made out of 75mm sold sq. block assembled with 20mm du bearing in three places for	Sqm							
			1	3.00		2.00	6.00		
			1	1.85		1.50	2.78		
			1	2.75		2.00	5.50		
			1	2.50		1.50	3.75		
			1	4.00		2.00	8.00		
			1	2.70		2.00	5.40		
							31.43	13092.54	411433
7	KSRB 15-18.2 : Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complate as per specifications.(P 120/ I.15.74 PW,P & IWTD SR - 2018-19)	Sqm							
	front side		1	30.00		1.50	45.00		
			1	30.00		1.50	45.00		
	back side		1	30.00		1.50	45.00		
			1	30.00		1.50	45.00		
			1	30.00		1.50	45.00		
			1	30.00		1.50	45.00		
			1	26.00		1.50	39.00		
			1	19.00		1.50	28.50		

31-43

Ramasanjeevaiah
31/05/2021

Ramasanjeevaiah.

	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
							10.95	2702.19	29589.00
	0734 - Providing Aggregate 53 mm nominal size (P.I / I. 24) PWD SR 2018-19	Cum							
	Premeasument Recorded vide excel sheet page no 5						146.74		
							146.74	1106.48	162365.00
	0750 - Providing Aggregate 40 mm nominal size (P.II / I. 25) PWD SR 2018-19	Cum							
	Premeasument Recorded vide excel sheet page no 5						10.95		
							10.95	1145.46	12543.00
	0749 - Providing Aggregate 20 mm nominal size (P.II / I. 28) PWD SR 2018-19	Cum							
	Premeasument Recorded vide excel sheet page no 5						10.95		
							10.95	1145.46	12543.00
	0334 - Providing sand / Artifical Sand / Manufactured sand (P.II / I. 49) PWD SR 2018-19	Cum							
	Premeasument Recorded vide excel sheet page no 5						7.30		
							7.30	1670.21	12193.00
	Providing and laying/fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick for flooring conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mis finished with flush pointing using white cement, including cost of materials, mortar, including cutting, griding the edge to half/full round wherever required, labour, curing complete as per specification. (P.No-112,I No-14.62)	Sqm							
			1	15.75	8.00		126.00		
	deduction		17	0.60	0.60		126.00 6.12		
							119.88	1370.56	164303
	KSRRB 2.6 Providing and filling sand in trenches to required depth including watring ramming with all leads and lift complete as per specifications and directed by the engineer incharge at the site (P-7 I N-2.13 SR 2018-19)	Cum							
			1	30.00	(15.2+8.5)/2	0.30	106.65		
	1/2x8.5x41x 0.15=26.13		1	4.00	(15.2+8.5)/2	0.30	14.22 26.13		

SRIRAMA CONSTRUCTION AND

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ, ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Ramasanjeevani Gadiraju

Description of item	Unit	No	L	B	D	Qty	Rate	Amount
Supply & fixing of Self Weighted Rower All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-GS certified products either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using	EACH							
Providing and fixing GYM Equipments at Mahathma Gandhi Park		2				2		
						2	216459.38	432919

Ramasanjeevaiah. G Aifidy
9/06/2021

CAFC
9/06/2021
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

SHRIYA CONSTRUCTION AND CONSULTANCY

Description of item	Unit	No	L	B	D	Qty	Rate	Amount
Supply & fixing of HD Double Health Walker. All products must tested and certified to meet EN16630 safety standards with GS test mark. The EN16630 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out in excess of at least 50 public park projects in India either by themselves or through their dealers or contractors. These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory. All products must clearly display the GS mark as has been issued in the EN16630 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding paints prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the	EACH							
Providing and fixing GYM Equipments at Mahathma Gandhi Park		2				2		
						2	310652.00	621304

Ramasanjeevaiah G 9/06/2021

C&FC 9/06/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ, ಬೆಂಗಳೂರು-106

SHRIYA CONSTRUCTION AND CONSULTANCY

Description of item	Unit	No	L	B	D	Qty	Rate	Amount
Fixing and Installation of a Foot Cycle Size - 97 X 45 X 133 CM, that has a central pin which connects the 2 heavy flywheels & which has 2 main bearings and in addition has a TEFLON RESISTANCE BEARING which locks the pin and creates resistance to the spin. The central pillar is a monolithic large arc tube without convex sides & minimal deformation which is ergonomically curved with an OD of 89 mm, the wall thickness is min 3 mm & has a 8mm thick, 40cm gusset support at standard height of 1.4m. All fasteners to be of 304 stainless, Torx Anti Vandal Fasteners, All nuts enclosed in Polyamide Anti Vandal Caps. Finishing to be Metalized / Plasma zinc injection + Dupont/Alexta outdoor use color powder electrostatic coating. The seat must consist of PU Polysafe cushions seats. Safe Zone : 247 X 195 CM. Inclusive of All Taxes and Transportation Charges	EACH							
Providing and fixing Playing Equipments at Mahathma Gandhi Park		1				1		
						1	258062.60	258063

Ramasanjeevaiah
9/06/2021

GT Opinion

CAFC
Coulin 9/06/21

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೧೦೬

SHRIVA CONSTRUCTION AND CONSULTANCY

Sl	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
39	Supply and fixing of childern Play Equipment Two seater seesaw : The See Saw consists of 2 poles of Dia 114mm and thickness of 2.5mm which balances the horizontal rod at the center which is of size 3110 mm length and Dia 114 mm. It consists of 2 seats which is made of LLDPE virgin plastic of size 305mm X 213 mm X 125 mm. The rates are to be inclusive of supply and installation at site. Inclusive of All Taxes and Transportation Charges (Data approved rate)	EACH							
	Providing and fixing Playing Equipments at Mahathma Gandhi Park		4				4		
							4	87610.16	350441
								GRAND TOTAL	14733778

Ramasanjeevaiah. G
09/06/2021.

CAFC
Cauvery
09/06/2021

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಕ್ಷ ಕ್ಷ.ಅ.ಪ. ಬೆಂಗಳೂರು-106

SHRIYA CONSTRUCTION AND CONSULTANCY